

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

R&B Department – Kadapa District - "Construction of Low level causeway at Km.12/6-10 and improvements to road from Km.10/7 to 14/0 of Kadapa – Pulivendula Road to Mopuridevalalu (via) Konreddypalli in Kadapa District" - Revised Administrative sanction for an amount of Rs.548.00 Lakhs - Accorded - Orders – Issued.

---

TRANSPORT, ROADS AND BUILDINGS (R.VI) DEPARTMENT

G.O.Rt.No. 635 ,

Dated:23-06-2012.  
Read the following:-

- 1). G.O.Rt.No.724, T,R&B (R.VI) Department, Dt;16.05.2008.
- 2). From the ENC(R&B) State Roads, Hyderabad,  
Lr.No:24135/HLB/DEE4/AEE1/2007, Dt:16.03.2012.

-X-X-X-X-X-

ORDER:

In the G.O. 1<sup>st</sup> read above, Government have accorded administrative sanction for an amount of Rs.500.00 Lakhs for "Construction of Low level causeway at Km.12/6-10 and improvements to road from Km.10/7 to 14/0 of Kadapa – Pulivendula Road to Mopuridevalalu (via) Konreddypalli in Kadapa District".

2. In the reference 2<sup>nd</sup> read above, the ENC(R&B) roads has stated that the original scope of the work was to construct Low Level causeway with 40V of 6.37m effective span with Raft foundation. In the sanctioned estimate by oversight, the quantity of filter media was provided only for Abutments and not for body walls. No provision was made towards guide posts in the sanctioned estimate. Now the same is provided in the working estimate. On Mopuridevalalu side, there is a gap of 30m between causeway and the existing bunds on either side due to which surrounding fields are getting submerged during floods. Hence, it is proposed to construct earthen bunds with rough stone revetment. Further, the L.S. provisions in the sanctioned estimate towards Mastic pad & Painting to guide posts are utilized in detail. The estimate contract value of the working estimate was worked out to Rs.4,81,57,113/- as against Rs.4,92,12,989/- Due to this, there is a saving of Rs.10,55,876/-. Further, the price adjustment amount is working out to Rs.25.00 Lakhs as against original provision of Rs.14.90 Lakhs. Due to these reasons, the working estimate is working out to Rs.548.00 Lakhs as against the Administrative Sanction amount of Rs.500.00 Lakhs. The increase in working estimate amount is only due to tender premium and increase in price adjustment amount. However Revised Administrative Sanction is required for arranging payment to the agency as the work is completed in all respects. He has, therefore, requested to accord Revised Administrative Sanction for an amount of Rs. 548.00 Lakhs for the above work.

3. Government after careful examination of the matter, hereby accord revised administrative sanction for an amount of Rs. 548.00 Lakhs (Rupees five hundred forty eight lakhs only) as against original administrative sanction of Rs.500.00 Lakhs for the work "Construction of Low level causeway at Km.12/6-10 and improvements to road from Km.10/7 to 14/0 of Kadapa – Pulivendula Road to Mopuridevalalu (via) Konreddypalli in Kadapa District".

4. The expenditure sanctioned in Para (3) above shall be debited to the Head of Account: 5054 – C.O.L on Roads & Bridges, 04 – District and Other Roads, MH – 800 – Other Expenditure, GH-11 – Normal State Plan, SH (07) – Major District Roads, 530 – Major Works, 531 – Other Expenditure.

5. The Engineer-in-Chief (R&B), State Roads, Hyderabad, shall take necessary action accordingly.

6. This order issues with the concurrence of Finance (Expr.PW)  
Dept. vide their U.O.No.12049/471/A2/Expr.PW/12, dated:8.5.2012.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

S.P.SINGH  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-chief (R&B), State Roads, Hyderabad  
Copy to:  
The Finance (Exp.PW) Department.  
The OSD to Minister for Roads & Buildings.  
The P.S. to the Principal Secretary to CM  
The P.S. to the Principal Secretary to Government, (R&B).  
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER